

Project Milestones Summary



Project Milestones Summary

2006-07	New Royal Project commenced.
2009	Redevelopment of the Royal Hobart Hospital (RHH) confirmed.
2010	Phase 1 of the RHH Redevelopment funded (\$100 million/ State funding).
2010	Phase 3 of the RHH Redevelopment funded (\$340 million/ Commonwealth funding).
2010	Planning and design work commenced.
2011	RHH Master plan commissioned.
2012-13	Phase 1 RHH Redevelopment - Keep Safe and Operational.
2012	Phase 2 of the RHH Redevelopment funded - \$20 million Commonwealth/\$5 million State).
2013	Inter-Governmental Agreement (IGA) signed.
2013 (August)	Major redesign of K-Block undertaken.
2013 (September)	Managing Contract signed for construction of K-Block with the John Holland Fairbrother Joint Venture (JHFJV).
2013-2014	Phase 2 RHH Redevelopment - Cancer services.
2014 (March)	Tasmanian Election.
2014 (May)	RHH Redevelopment Rescue Taskforce commissioned.
2014 (December)	Tasmanian Government approved Rescue Taskforce recommendations.
2015 (January)	Reset RHH Redevelopment commenced - approved K-Block redesign and \$50 million early works program.
2015 (December)	Tasmanian Government accepts the Guaranteed Construction Sum from the JHFJV.
2016 (February)	J-Block prefabricated inpatient facility installation.
2016 (March)	Mould discovered in prefabricated facility.
2016 (March)	The RHH Redevelopment encounters greater than anticipated levels of hazardous materials during construction. The first of several asbestos incidents occurred.
2016 (August)	RHH Redevelopment Update issued noting project challenges have caused a six-month delay to K-Block completion.
2016 (November)	Services move into J-Block prefabricated inpatient facility after rectification works are completed.
2016 (December)	Decanting of B-Block is completed, and the building is vacated.
2017 (January)	Demolition of B-Block commenced and completed in April 2017.
2017 (July)	Construction of K-Block concrete structure commenced.
2018 (August)	K-Block 'Topping Out Ceremony' celebrated.
2018 (September)	Plastering subcontractor terminated.
2019 (January)	Early operational commissioning activities commenced.
2019 (February)	Hydraulics subcontractor terminated.
2019 (June)	New Practical Completion date announced.
2020 (March)	Practical Completion is granted.
2020 (April)	Delivery of patient services from K-Block commenced.

For more information go to
www.rhhredevelopment.tas.gov.au

