

10 September 2018

Building K-Block – Key Dates

Milestone Descriptions		Key Dates
Ground floor slab final concrete pour	COMPLETED	13 November 2017
3rd floor slab final concrete pour	COMPLETED	24 January 2018
5th floor slab final concrete pour	COMPLETED	26 March 2018
7th floor slab final concrete pour	COMPLETED	21 May 2018
9th floor slab final concrete pour	COMPLETED	4 July 2018
<hr/>		
Ground floor internal wall installation complete		23 September 2018
3rd floor internal wall installation complete		21 September 2018
5th floor internal wall installation complete		9 October 2018
7th floor internal wall installation complete		26 October 2018
9th floor internal wall installation complete		23 November 2018
<hr/>		
Ground floor fit-out complete		18 March 2019
3th floor fit-out complete		5 February 2019
5th floor fit-out complete		22 April 2019
7th floor fit-out complete		3 April 2019
9th floor fit-out complete		29 April 2019
<hr/>		
Practical Completion of K-Block		August 2019

Notes

The key date is taken from the Managing Contractor's construction program inclusive of contingency time.