

Building K-Block – Key Dates

Milestone Descriptions		Key Dates
Ground floor slab final concrete pour	COMPLETED	13 November 2017
3rd floor slab final concrete pour	COMPLETED	24 January 2018
5th floor slab final concrete pour	COMPLETED	26 March 2018
7th floor slab final concrete pour		21 May 2018
9th floor slab final concrete pour		10 July 2018
Ground floor internal wall installation complete		
		1 August 2018
3rd floor internal wall installation complete		
		9 August 2018
5th floor internal wall installation complete		
		20 October 2018
7th floor internal wall installation complete		
		11 November 2018
9th floor internal wall installation complete		
		13 December 2018
Ground floor fit-out complete		
		10 January 2019
3th floor fit-out complete		
		30 December 2018
5th floor fit-out complete		
		9 April 2019
7th floor fit-out complete		
		25 April 2019
9th floor fit-out complete		
		25 May 2019
Practical Completion of K-Block		
		August 2019

Notes

The key date is taken from the Managing Contractor's construction program inclusive of contingency time.