

Building K-Block – Key Dates

Milestone Descriptions		Key Dates
Ground floor slab final concrete pour	COMPLETED	13 November 2017
3rd floor slab final concrete pour		27 January 2018
5th floor slab final concrete pour		3 April 2018
7th floor slab final concrete pour		29 May 2018
9th floor slab final concrete pour		13 July 2018
<hr/>		
Ground floor internal wall installation complete		15 September 2018
3rd floor internal wall installation complete		8 August 2018
5th floor internal wall installation complete		19 October 2018
7th floor internal wall installation complete		13 November 2018
9th floor internal wall installation complete		10 December 2018
<hr/>		
Ground floor fit-out complete		12 February 2019
3th floor fit-out complete		31 December 2018
5th floor fit-out complete		22 March 2019
7th floor fit-out complete		2 May 2019
9th floor fit-out complete		28 May 2019
<hr/>		
Practical Completion of K-Block		August 2019

Notes

The key date is taken from the Managing Contractor's construction program inclusive of contingency time.