

# Building K-Block – Key Dates

Milestone Descriptions	Key Dates
Ground floor slab final concrete pour	<b>COMPLETED</b>
3rd floor slab final concrete pour	<b>COMPLETED</b>
5th floor slab final concrete pour	<b>COMPLETED</b>
7th floor slab final concrete pour	<b>COMPLETED</b>
9th floor slab final concrete pour	<b>COMPLETED</b>
<b>Ground floor internal wall installation complete</b>	
Ground floor internal wall installation complete	23 May 2019
3rd floor internal wall installation complete	<b>COMPLETED</b>
5th floor internal wall installation complete	<b>COMPLETED</b>
7th floor internal wall installation complete	<b>COMPLETED</b>
9th floor internal wall installation complete	30 March 2019
<b>Ground floor fit-out complete</b>	
Ground floor fit-out complete	28 July 2019
3th floor fit-out complete	13 June 2019
5th floor fit-out complete	29 June 2019
7th floor fit-out complete	18 June 2019
9th floor fit-out complete	27 July 2019
<b>Practical Completion of K-Block</b>	
Practical Completion of K-Block	August 2019

## Notes

The key date is taken from the Managing Contractor's construction program inclusive of contingency time.