

# Building K-Block – Key Dates

Milestone Descriptions	Key Dates
Ground floor slab final concrete pour	<b>COMPLETED</b>
3rd floor slab final concrete pour	<b>COMPLETED</b>
5th floor slab final concrete pour	<b>COMPLETED</b>
7th floor slab final concrete pour	<b>COMPLETED</b>
9th floor slab final concrete pour	<b>COMPLETED</b>
<hr/>	
Ground floor internal wall installation complete	September 2019
3rd floor internal wall installation complete	<b>COMPLETED</b>
5th floor internal wall installation complete	<b>COMPLETED</b>
7th floor internal wall installation complete	<b>COMPLETED</b>
9th floor internal wall installation complete	<b>COMPLETED</b>
<hr/>	
Ground floor fit-out complete	October 2019
3th floor fit-out complete	<b>COMPLETED</b>
5th floor fit-out complete	<b>COMPLETED</b>
7th floor fit-out complete	<b>COMPLETED</b>
9th floor fit-out complete	<b>COMPLETED</b>
<hr/>	
Practical Completion of K-Block	October 2019