

Building K-Block – Key Dates

Milestone Descriptions	Key Dates
Ground floor slab final concrete pour	14 December 2017
3rd floor slab final concrete pour	14 February 2018
5th floor slab final concrete pour	1 May 2018
7th floor slab final concrete pour	5 July 2018
9th floor slab final concrete pour	22 August 2018
Ground floor internal wall installation complete	22 August 2018
3rd floor internal wall installation complete	17 September 2018
5th floor internal wall installation complete	27 October 2018
7th floor internal wall installation complete	10 January 2019
9th floor internal wall installation complete	19 February 2019
Ground floor fit-out complete	6 January 2019
3th floor fit-out complete	4 December 2018
5th floor fit-out complete	24 January 2019
7th floor fit-out complete	20 April 2019
9th floor fit-out complete	25 May 2019
Practical Completion of K-Block	August 2019

Notes

The key date is taken from the Managing Contractor's construction program (September 2016) inclusive of Managing Contractor's contingency time.

Opportunities to bring forward practical completion continue to be investigated.